

अति आवश्यक / महत्वपूर्ण
विधानसभा मामला

कार्यालय मुख्य अभियन्ता (सिंचाई एवं बाढ़ नियंत्रण विभाग)
राष्ट्रीय राजधानी क्षेत्र, दिल्ली सरकार
एल.एम. बन्ध कार्यालय परिसर, शास्त्री नगर, दिल्ली-110031
दूरभाष संख्या : 22424989

पत्र सं. : सी.ई.एफ./एस.एस.डब्लू/विधान सभा प्रश्न /2017/

दिनांक

सेवा में

उपसचिव (प्रश्न शाखा),
दिल्ली सचिवालय
पुराना सचिवालय
नई दिल्ली-110054


विषय:- विधान सभा लिखित उत्तर (अतारांकित) प्रश्न संख्या 51 दिनांक 08-08-2017 के संदर्भ में।

महोदय,

कृपया अधीक्षक (विकास एवं सिंचाई एवं बाढ़. मंत्रालय) द्वारा दिनांक 31/07/2017 को भेजे गए उपरोक्त अतारांकित प्रश्न का अवलोकन करें। निर्देशानुसार, उपरोक्त प्रश्न के स्वीकृत उत्तर की 100 प्रतियां आपको आवश्यक कार्यवाही हेतु संलग्न है।

संलग्न:- उपरोक्त

भवदीय,


(रविन्द्र कुमार)
कार्य सर्वेक्षक

पत्र सं. : सी.ई.एफ./एस.एस.डब्लू/विधान सभा प्रश्न /2017/ 8591-94 दिनांक 07/08/17

प्रतिलिपि सादर सूचनार्थ हेतु प्रेषित:-

1. अधीक्षक, माननीय विकास एवं सिंचाई एवं बाढ़ मंत्रालय, 7वां तल, ए विंग, दिल्ली सचिवालय, नई दिल्ली को प्रश्न के उत्तर की प्रतिलिपि सहित सूचनार्थ हेतु प्रेषित।
2. सचिव, सिंचाई एवं बाढ़ नियंत्रण विभाग, वरुणालय, झंडेवाला, करोल बाग, दिल्ली को प्रश्न के उत्तर की प्रतिलिपि सहित सूचनार्थ हेतु प्रेषित।
3. निदेशक, सूचना एवं प्रसारण निदेशालय, पुराना सचिवालय, दिल्ली-110054 को प्रश्न के उत्तर की 150 प्रतिलिपि सहित सूचनार्थ हेतु प्रेषित।


कार्य सर्वेक्षक

अतारांकित प्रश्न संख्या : 51
तारीख : 08.08.2017
प्रश्नकर्ता : श्री अजय दत्त, विधायक
क्या सिंचाई एवं बाढ़ नियंत्रण मंत्री यह बताने की कृपा करेंगे कि:-

क्र.सं.	प्रश्न	उत्तर
क)	सिंचाई एवं बाढ़ नियंत्रण विभाग द्वारा पिछले दो वर्षों में अम्बेडकर नगर विधानसभा क्षेत्र में कौन से कार्य करवाए गए हैं;	विगत दो वर्षों में कराये गये कार्यों का वर्णन सूची (क) में संलग्न है।
ख)	इस विधानसभा क्षेत्र में अभी और कौन से कार्य किए जाने प्रस्तावित है; और	प्रस्तावित कार्यों की सूची (ख) संलग्न है तथा इन कार्यों का आकलन माननीय विधायक महोदय को संतुष्टि के लिये गये हैं।
ग)	इस विधानसभा क्षेत्र में एम.एल.ए. लैंड फंड से किए जा रहे कार्यों के वर्क आर्डर, कम्प्लीशन सर्टिफिकेट और कार्य पूर्ण होने की अनुमति तिथि आदि का पूर्ण विवरण क्या है ?	सूची (क) के अन्तर्गत मांगी गई जानकारी का पूर्ण विवरण समाहित है।

अनिल कुमार

(अनिल कुमार)

अधीक्षण अभियंता (बाढ़. परिमंडल-IV)

एम.के. अग्रवाल

(एम.के. अग्रवाल)

कार्यकारी अभियन्ता (बाढ़ खण्ड-5)

रविन्द्र कुमार

(रविन्द्र कुमार)
कार्य सर्वेक्षक

अम्बेडकर नगर विधान सभा क्षेत्र में २ वर्षों में किये गये व करवाये जा रहे कार्यों का विवरण

सूचि (क)

S.No.	Name of the Scheme/work	Administrative (A/A) approval	Date of A/A & E/S	Amount Received.	Name of Agency	Awarded Amount	Stipulated date of start	Stipulated date of completion	Total Phy progress	Total Exp. On the scheme	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	SH. AJAY DUTT (AC-48) (DS)										
1	Construction of road between Shiv Mandir to Jawahar Park Portion, ambedkar Nagar AC-48.	23.97	05.02.16	14.50	M/S Ranjit Const. Co.	15.11	07.05.16	04.08.16	100%	1316817.00	Work completed on 03.08.16.
2	Providing and fixing of Benches in the parks Ambedkar Nagar Constituency-48.	16.50	14.03.16	8.25	M/S Ranjit Const. Co.	8.65	07.05.16	05.07.16	100%	825000.00	Work completed on 24.09.2016.
3	Improvement of damaged streets in Khanpur village, Ambedkar Nagar Constituency AC-48.	16.25	01.07.16	8.00	M/S Raj Const. Govt. Cont.	11.08	08.11.16	06.01.17	100%	660366.00	Work completed in 29.05.2017.
4	Construction of Extesnion road between Shiv Mandir to Jawahar Park end in Dr. Ambedkar Nagar Constituency Thru MLALAD Scheme.	18.77	28.09.16	9.50	M/S Garg Const. Co.,	12.40	15.12.16	15.03.17	100%	950000.00	Work completed in 09/03/2017.
5	Supplying and fixing of Security gates in Dakshinpuri A,B,C, J, K, L-Block in Dr. Ambedkar Nagar Constituency Thru MLA LAD Scheme.	35.79	28.09.16	18.00	M/S Global constr. Govt. Contar.	30.00	15.12.16	14.02.17	75%	1011917.00	Work in progress & likely to be completed i.e. 31.08.17.
6	Supply & Fixing of Security Gates in DDA Flates & BG, A-1 to H 1st block Madangir in Ambedkar Nagar Constituency.	23.48	22.11.16	11.50	M/S A2Z infracon Pvt.Ltd.	19.58	21.01.17	06.03.17	90%	730177.00	Work in progress & likely to be completed i.e. 31.08.17.
7	Demolishing and reconstruction of Jatav Chaupal in Khanpur village, Ambedkar Nagar. (AC-48).	18.93	24.10.16	9.50	M/S A2Z infracon Pvt.Ltd.	16.16	21.01.17	19.07.17	20%	0.00	Work in progress & likely to be completed i.e. 31.12.17.
8	Supply and Fixing of Security Gates in Pushp Vihar in Ambedkar Nagar Constituency AC-48 thru MLA LAD Scheme.	29.85	07.03.17	15.00	M/S A2Z infracon Pvt.Ltd.	23.13	11.05.17	07.09.17	40%	0.00	Fabrication of gate is in progress. & likely to be completed i.e. 31.08.17.
8	Total	183.54		94.25		136.11				5494277.00	

Name of Work:- Construction of road between Shiv Mandir to Jawahar Park end portion Ambedkar Nagar AC.48.

Situation : Ambedkar Nagar

Agency : M/s Ranjit Const. Co.

Agreement No :- EE/CD-V/17/Acs/16-17

Date of Start:-07.05.2016

Date of completion : 07.05.2016

Actual date of completion : 03.08.2016

Tender amount : Rs.15,10,613.00


COMPLETION CERTIFICATE

It is certified that above said work was physically completed today i.e 03.08.2016.

The work was done as per C.P.W.D. Specifications and terms & condition of aggrement and nothing is due against the contractor on behalf of this work. The contractor had been also cleared the site of work done also by all means.

However it is subjected to quality and quantities got test checked by the competent authorities.


JE


AE-I 03/8/16


EE.CD.V 03/8/16

Name of Work:- Providing and fixing of Benches in the park Ambedkar Nagar Constituency AC-48.

Agency : M/s Ranjit Const. Co.

Agreement No. 18/2016-17/Acs.

Date of start : 7.5.2016

Date of completion : 5.7.2016

Date of Completion actual:- 24.9.2016

Tendered amount : 865019/-


COMPLETION CERTIFICATE


It is certified that above said work was physically completed today i.e. 24.9.2016

The work was done as per C.P.W.D. Specifications and terms & condition of aggrement and nothing is due against the contractor on behalf of this work. The contractor had been also cleared the site of work done also by all means.

However it is subjected to quality and quantities got test checked by the competent authorities.


JE


AE-I 24/9/16


EE.V 24/9/16

Name of work:- Improvement of damaged streets in Khanpur village Ambedkar Nagar Constituency AC-48

Name of agency : M/s Raj Construction Co.

Agreement No. 58/2016-17/EE/CD.V/Acs

Date of start : 8.11.2016

Date of completion : 6.1.2017

Date of Completion actual:- 27.5.2017


Tender Amount : Rs.1108385/-


COMPLETION CERTIFICATE

It is certified that above said work has been completed physically today i.e. 27.5.2017

The work has been done as per C.P.W.D. Specifications and terms & condition of aggrement and nothing is due against the contractor on behalf of this work. The contractor has also been cleared the site of work done also by all means.

However it is subject to check the quality and quantities by the competent authorities.


JE


AE-I
27/5/17


EE.V
27/5

COMPETITION CERTIFICATE

Name of work : Construction of extension road between Shiv Mandir to Jawahar park end in Dr. Ambedkar Nagar Constituency AC-48.

Agency : M/s Garg Construction Co.

Agreement No. 57/EE/CD.V/Acs./2016-17

Date of start : 15.12.2016

Date of completion " 15.3.2017

Date of completion actual : 9.3.2017

Certified that above mentioned work is completed today i.e. 9.3.2017 as per specification and terms & conditions of agreement. The contractor has cleared the site and removed all malba from site of work. This is however subject to the final measurement and quality of work being checked by the competent authority.


JUNIOR ENGINEER


ASSTT. ENGINEER 13117


EXECUTIVE ENGINEER

जय दत्त

AJAY DUTT

अध्यक्ष : जिला विकास समिति

Chairman of District Development Committee

विधायक : अम्बेडकर नगर -48

MLA-Ambedkar Nagar AC- 48

Member :

- * Committee on Vocational Training
- * Committee on Welfare of SC/ST
- * Committee on Public Accounts
- * Committee on Govt. Undertaking
- * Committee on Environment
- * Committee on Flood Irigation
- * Committee on Delhi Tourism



राष्ट्रीय राजधानी क्षेत्र दिल्ली सरकार
Govt. of National Capital Territory of Delhi
सामुदायिक केन्द्र, एच ब्लॉक दक्षिणपुरी नई दिल्ली

Community Centre, H-Block
Dakshinpuri, New Delhi-110082

Mob. : 8587892926

कार्यालय जिलाधीश (दक्षिण)

एम.बी.रोड साकेत, नई दिल्ली-68

O/o the District Magistrate (South)

M.B. Road Saket, New Delhi-110088

Ref No. : Aug-04/16-17/Gen

Date: August 22, 2016

TO WHOM SO EVER IT MAY CONCERN

This is to confirm that construction work of road between Shiv Mandir to Jawahar Park portion has been executed & completed by Irrigation & Flood Control Dept., Govt of Delhi which has found satisfactory.

(Ajay Dutt)

MLA - Ambedkar Nagar

OFFICE OF THE
EXECUTIVE ENGINEER
Ac. Br.....AE-II.....
SW.....AE-III.....
H.C.....AE-IV.....
Disty No.....342.....

अजय दत्त
AJAY DUTT

अध्यक्ष : जिला विकास समिति
Chairman of District Development Committee
विधायक : अम्बेडकर नगर - 48
MLA-Ambedkar Nagar AC- 48

Member :

- Committee on Vocational Training
- Committee on Welfare of SC/ST
- Committee on Public Accounts
- Committee on Govt. Undertaking
- Committee on Environment
- Committee on Flood Irrigation
- Committee on Delhi Tourism

Ref No. : Aug-03/16-17/Gen



राष्ट्रीय राजधानी क्षेत्र, दिल्ली सरकार
Govt. of National Capital Territory of Delhi
सामुदायिक केन्द्र, एच ब्लॉक दक्षिणपुरी, नई दिल्ली-62
Community Centre, H- Block
Dakshinpuri, New Delhi-110062
Mob. : 8587892926
कार्यालय जिलाधीश (दक्षिण)
एम.बी.रोड़ साकेत, नई दिल्ली-68
O/o the District Magistrate (South)
M.B. Road Saket, New Delhi-110068

Date: August 22, 2016

TO WHOM SO EVER IT MAY CONCERN

This is to confirm that 150 (142+8) benches have been provided and installed in our constituency at various public places by Irrigation & Flood Control Dept., Govt of Delhi till date.

(Ajay Dutt)
MLA - Ambedkar Nagar

OFFICE OF THE
EXECUTIVE ENGINEER

AC-48, Ambedkar Nagar, New Delhi-110068

Dist. Magistrate, South, New Delhi-110068

1856

24-8-16

24/8

1856
24/8

24/8

अजय दत्त

AJAY DUTT

अध्यक्ष - जिला विकास समिति

Chairman of District Development Committee

विधायक : अम्बेडकर नगर -48

MLA-Ambedkar Nagar AC- 48

Member :

- * Committee on Vocational Training
- * Committee on Welfare of SC/ST
- * Committee on Public Accounts
- * Committee on Govt. Undertaking
- * Committee on Environment
- * Committee on Flood Irrigation
- * Committee on Delhi Tourism



राष्ट्रीय राजधानी क्षेत्र, दिल्ली सरकार
Govt. of National Capital Territory of Delhi
सामुदायिक केन्द्र, एच ब्लॉक दक्षिणपुरी, नई दिल्ली-62

Community Centre, H- Block
Dakshinpuri, New Delhi-110062
Mob. : 8587892926

कार्यालय जिलाधीश (दक्षिण)

एम.बी.रोड साकेत, नई दिल्ली-68

O/o the District Magistrate (South)
M.B. Road Saket, New Delhi-110068

Ref No. : Oct-01/16-17/Gen

Date: October 04, 2016

TO WHOM SO EVER IT MAY CONCERN

This is to confirm that 50 benches have been provided and installed in our constituency at various public places by Irrigation & Flood Control Dept., Govt of Delhi till date.

(Ajay Dutt)

MLA - Ambedkar Nagar

10/13
15/10

अजय दत्त

AJAY DUTT

अध्यक्ष जिला विकास समिति

Chairman of District Development Committee

विधायक - अम्बेडकर नगर - 48

MLA-Ambekar Nagar AC- 48

Member :

- * Committee on Vocational Training
- * Committee on Welfare of SC/ST
- * Committee on Public Accounts
- * Committee on Govt. Undertaking
- * Committee on Environment
- * Committee on Flood Irrigation
- * Committee on Delhi Tourism



राष्ट्रीय राजधानी क्षेत्र, दिल्ली सरकार
Govt. of National Capital Territory of Delhi
सामुदायिक केंद्र, एच ब्लॉक दक्षिणपुरी, नई दिल्ली-68
Community Centre, H-Block
Dakshinpuri, New Delhi-110062
Mob: 8587892926

कार्यालय जिलाधीश (दक्षिण)

एम.बी.रोड साकेत, नई दिल्ली-68

O/o the District Magistrate (South)

M B Road Saket New Delhi-110068

Date: May 27, 2017

This is to confirm that construction/improvement work of damaged street in Khanpur Village, Dr. Ambedkar Nagar has been executed & completed by Irrigation & Flood Control Department, Govt of Delhi which has found satisfactory.

(Ajay Dutt)

MLA - Ambedkar Nagar

To,
Mr Amjad Tak
Distt. Magistrate,
South Delhi,
MB Road, Saket,
New Delhi